

LHS BUILDING PROJECT
(SFSF)
Public Meeting
AS OF 12/17/2009

STIMULUS FUNDS RECEIVED \$ 350,148

WORK PERFORMED AS OF 12/17/09

Geo-technical work to test soil:	\$ 2,721
Electric Meter and Pole to move bus parking area:	\$ 2,000
Re-pipe propane for two science rooms:	\$ 9,535
Furniture for new science lab	\$ 22,566
Water for new science lab	\$ 260
Paint siding of Gym	\$ 2,000
LHS Lobby floor repair	\$ 3,063
LHS Gym floor repair	\$ 390
Computer Room walls in Library	\$ 5,364
Replaced ceiling tiles in 300 wing	\$ 2,250
Pressure washed brick exterior	\$ 425
Legal Ad for LHS Facilities Study	\$ 729
Feasibility Study	\$ 7,873

SUB TOTAL \$ 59,176

ANTICIPATED EXPENDITURES

New vs. Reno Analysis (Amount increased because of additional work done.)	\$ 25,702
Radiator Covers	\$ 2,100

SUB TOTAL \$ 27,802

BALANCE \$ 263,171